2019-07-19 09-45 AM Leigh Brown

11751

2019-07-19 As Built Drilling Log



Job Number			Date Drilled	Well ID	Drilling Team/Contractor
-		2019-07		3A-034 / 3-498	Civil group andy
			7-10	Responsible Person	Location
Well Type				-	
Gas				Leigh Brown	Melbourne Regional Landfi
Well Completion Detail				Approved Drill Depth (mBGL)	Well Casing Diameter (mm)
			Length of Riser (m)	29	225
			0.0		and Comments
Ground/Liner Level	ւ		0.9	0m - 0.6m - clay cap	
	←WELL SEAL→		Plain Pipe Length (m)	0.6m - 2.7m - dry rubbish	
Well Seal Length (m)				2.7m - 4.3m - dry rubbish / garden waste	
		P L A I		4.3m - 6.8m - dry rubbish / plastics	
3.2				6.8m - 9.1m - dry rubbish	
		N		9.1m - 11m - dry rubbish / fabrics	
		P I		11m - 13.2m - dry rubbish / building waste	
		P		13.2m - 15.7m - dry rubbish / timbers	
		E		15.7m - 17.4m - dry rubbish	
				17.4m -19.3m - damp steamy rubbish	
				19.3m - 22.1m - damp rubbish / plastics	
Length of Gravel Above Last Perforation (m)	←Gravel→		► Plastic Seal (Yes/No)	22.1m - 23.9m - damp steamy rubbish	
0.9	€ Gr		Yes 23.9m - 25.6m - dry rubbish		
Length of Gravel Below Last Perforation (m)	G ←Gravel→	0		25.6m - 27.5m - dry rubbish / plastics	
		0		27.5m - 29.1m - dry rubbish / timbers	
		0			
		0			
		0			
		0		Well completed on the 19.07.19	
		0	Length of Perforated Pipe (m)		
		0			
		0			
25		0	25		
		0			
		0			
		0			
		0			
		0			
		0			
		End Cap			
Well Completion Summary Depths are Measurements of Metres Below Ground Level (mBGL) - Ground Level = 0					
Plain Pipe Start Depth (mBGL)			0	Completed Drilling Depth (mBGL)	Well Seal Type
Plain Pipe End Depth (mBGL)			4	29.1	Clay/Bentonite
Perf Pipe Start Depth (mBGL)			4	Completed Well Casing Depth (m)	Plastic Seal Type
Perf Pipe End Depth (mBGL)			29.1	29.1	Bag
Well Seal Start Depth (mBGL)		0	Well Casing Rating (PN)	End Cap Type	
Well Seal End Depth (mBGL)			3.2	16	Butt-Welded
Gravel Start Depth (mBGL)			3.2	Location Left Clean (Yes/No)	Responsible Person Sign Off
Gravel End Depth (mBGL)			29.1	Yes	Afri-
o.u.o. Ena Depai (iiibGE)					. •



Photo - Take Photo of Completed Well

