

Job Number				Well ID	Drilling Team/Contractor
10526-Tamworth Forest Road LFG Constru					Landfill Drilling
Well Type				Responsible Person	Location Location
· ·				Andrew Keys	Tamworth
Well Completion Detail				Approved Drill Depth (mBGL)	Well Casing Diameter (mm)
weir Completion Detail				- ' '	
Length of Riser (Length of Riser (m)	15	160
			2	Waste Stream : 02m Clay	and Comments
Ground/Liner Level	h L		<u> </u>	UZIII Glay	
			Plain Pipe Length (m)	2. Em Domo Domostio V	Vanta
Well Seal Length (m)		P L A I N		.2 - 5m Damp Domestic V	vasie
4				F. 40 vs Wet Days actic West.	
4				5 - 10m Wet Domestic Waste	
	TSE			10 - 15m Wet Domestic Waste	
	←WEIL SEAL→				
		I P			
		E			
Length of Gravel Above Last Perforation (m)	é-Gravel→		►Plastic Seal (Yes/No)		
.5	←Grs		Yes		
Length of Gravel	←Gravel→	0			
		0			
		0			
		0			
		0			
		0			
		0			
		0	Length of Perforated Pipe (m)		
Below Last Perforation (m)		0			
10.5		0			
10.0		0	10.0		
		0			
		0			
		0			
		0			
		0			
	L.	End Cap	<u> </u>		
Well Completion Summary Depths are Measurements of Metres Below Ground Level (mBGL) - Ground Level = 0					
Plain Pipe Start Depth (mBGL)			0	Completed Drilling Depth (mBGL)	Well Seal Type
Plain Pipe End Depth (mBGL)			4.5	15	Clay/Bentonite
Perf Pipe Start Depth (mBGL)			4.5	Completed Well Casing Depth (m)	Plastic Seal Type
Perf Pipe End Depth (mBGL)			15	15	Bag
Well Seal Start Depth (mBGL)			0	Well Casing Rating (PN)	End Cap Type
Well Seal End Depth (mBGL)		4	16	Butt-Welded	
Gravel Start Depth (mBGL)		4	Location Left Clean (Yes/No)	Responsible Person Sign Off	
Gravel End Depth (mBGL)			15	Yes	Alai
Graver Enter Deptit (IIIBGL)					10.1