

|                                                                                |     |                                 |                             |                           |  |
|--------------------------------------------------------------------------------|-----|---------------------------------|-----------------------------|---------------------------|--|
| Job Number                                                                     |     | Well ID                         |                             | Drilling Team/Contractor  |  |
| 10526-Tamworth Forest Road LFG Constr                                          |     | C31                             |                             | Landfill Drilling         |  |
| Well Type                                                                      |     | Responsible Person              |                             | Location                  |  |
| Gas                                                                            |     | Andrew Keys                     |                             | Tamworth                  |  |
| Well Completion Detail                                                         |     | Approved Drill Depth (mBGL)     |                             | Well Casing Diameter (mm) |  |
|                                                                                |     | 15                              |                             | 160                       |  |
| Length of Riser (m)                                                            |     | 2                               |                             |                           |  |
| Ground/Liner Level ↓                                                           |     | 0 - .2m Clay                    |                             |                           |  |
| Well Seal Length (m)                                                           |     | .2 - 5m Damp Domestic Waste     |                             |                           |  |
| 4                                                                              |     | 5 - 10m Damp Domestic Waste     |                             |                           |  |
| Plain Pipe Length (m)                                                          |     | 10 - 15m Damp Domestic Waste    |                             |                           |  |
| 4.5                                                                            |     |                                 |                             |                           |  |
| Length of Gravel Above Last Perforation (m)                                    |     | Plastic Seal (Yes/No)           |                             |                           |  |
| .5                                                                             |     | Yes                             |                             |                           |  |
| Length of Gravel Below Last Perforation (m)                                    |     | Length of Perforated Pipe (m)   |                             |                           |  |
| 10.5                                                                           |     | 10.5                            |                             |                           |  |
| End Cap                                                                        |     |                                 |                             |                           |  |
| Well Completion Summary                                                        |     |                                 |                             |                           |  |
| Depths are Measurements of Metres Below Ground Level (mBGL) - Ground Level = 0 |     |                                 |                             |                           |  |
| Plain Pipe Start Depth (mBGL)                                                  | 0   | Completed Drilling Depth (mBGL) | Well Seal Type              |                           |  |
| Plain Pipe End Depth (mBGL)                                                    | 4.5 | 15                              | Clay/Bentonite              |                           |  |
| Perf Pipe Start Depth (mBGL)                                                   | 4.5 | Completed Well Casing Depth (m) | Plastic Seal Type           |                           |  |
| Perf Pipe End Depth (mBGL)                                                     | 15  | 15                              | Bag                         |                           |  |
| Well Seal Start Depth (mBGL)                                                   | 0   | Well Casing Rating (PN)         | End Cap Type                |                           |  |
| Well Seal End Depth (mBGL)                                                     | 4   | 16                              | Butt-Welded                 |                           |  |
| Gravel Start Depth (mBGL)                                                      | 4   | Location Left Clean (Yes/No)    | Responsible Person Sign Off |                           |  |
| Gravel End Depth (mBGL)                                                        | 15  | Yes                             | A. Keys                     |                           |  |