2017-02-23 04-26 PM Andrew Keys



Job Number				Well ID	Drilling Team/Contractor
10526-Tamworth Forest Road LFG Constru					-
Well Type				Responsible Person	Landfill Drilling  Location
_				-	
				Andrew Keys	Tamworth
Well Completion Detail				Approved Drill Depth (mBGL)	Well Casing Diameter (mm)
			Length of Riser (m)	15	160
			2		and Comments
Ground/Liner Level 4	_		2	0 - 1m Clay	
	←WELL SEAL→	P L A I N P I P E	Plain Pipe Length (m)	4 - 5 - 5 - 11 14	
Well Seal Length (m)				1 - 5m Damp Domestic Waste	
4				5 40 5 5 "	
4			4.5	5 - 10m Damp Domestic waste	
				10 - 13m Damp Domestic Waste	
				13 - 15m Extremely Wet s	sloppy Waste
Length of Gravel Above Last Perforation (m)	←Gravel→		NPlastic Seal (Yes/No)		
.5	<b>←</b> Gr		Yes		
Length of Gravel	E ←Gravel→	0			
		0			
		0			
		0			
		0			
		0			
		0			
		0	Longth of Books and		
Below Last Perforation (m)		0 0	Length of Perforated Pipe (m)		
10.5			10.5		
10.0			10.0		
		0			
		0			
		0			
		0			
		0			
		End Cap	<u> </u>		
Well Completion Summary  Depths are Measurements of Metres Below Ground Level (mBGL) - Ground Level = 0					
Plain Pipe Start Depth (mBGL)			0	Completed Drilling Depth (mBGL)	Well Seal Type
Plain Pipe End Depth (mBGL)			4.5	15	Clay/Bentonite
Perf Pipe Start Depth (mBGL)			4.5	Completed Well Casing Depth (m)	Plastic Seal Type
Perf Pipe End Depth (mBGL)			15	15	Bag
Well Seal Start Depth (mBGL)			0	Well Casing Rating (PN)	End Cap Type
Well Seal End Depth (mBGL)			4	16	Butt-Welded
Gravel Start Depth (mBGL)			4	Location Left Clean (Yes/No)	Responsible Person Sign Off
Gravel End Depth (mBGL)			15	Yes	Aife
orarei Ena Depin (mbott)					