

| | | | |
|--|-----|---|-----------------------------|
| Job Number | | Well ID | Drilling Team/Contractor |
| 10526-Tamworth Forest Road LFG Constr | | A8 | Landfill Drilling |
| Well Type | | Responsible Person | Location |
| Gas | | Andrew Keys | Tamworth |
| Well Completion Detail | | Approved Drill Depth (mBGL) | Well Casing Diameter (mm) |
| | | 16 | 160 |
| Length of Riser (m) | | Waste Stream and Comments | |
| Ground/Liner Level ↓ | | 0 - 1m Clay Cap | |
| Well Seal Length (m) | | 1 - 5m Dry Domestic Waste | |
| 4 | | 5 - 10m Dry Domestic Waste | |
| Plain Pipe Length (m) | | 10 - 16m Damp Domestic Waste, Hit Clay @16m | |
| 4.5 | | Completed Hole @ 16m | |
| Length of Gravel Above Last Perforation (m) | | Plastic Seal (Yes/No) | |
| .5 | | Yes | |
| Length of Gravel Below Last Perforation (m) | | Length of Perforated Pipe (m) | |
| 11.5 | | 11.5 | |
| End Cap | | | |
| Well Completion Summary | | | |
| Depths are Measurements of Metres Below Ground Level (mBGL) - Ground Level = 0 | | | |
| Plain Pipe Start Depth (mBGL) | 0 | Completed Drilling Depth (mBGL) | Well Seal Type |
| Plain Pipe End Depth (mBGL) | 4.5 | 16 | Clay/Bentonite |
| Perf Pipe Start Depth (mBGL) | 4.5 | Completed Well Casing Depth (m) | Plastic Seal Type |
| Perf Pipe End Depth (mBGL) | 16 | 16 | Bag |
| Well Seal Start Depth (mBGL) | 0 | Well Casing Rating (PN) | End Cap Type |
| Well Seal End Depth (mBGL) | 4 | 16 | Butt-Welded |
| Gravel Start Depth (mBGL) | 4 | Location Left Clean (Yes/No) | Responsible Person Sign Off |
| Gravel End Depth (mBGL) | 16 | Yes | AK |