

Drill Log #2817

Site	Erskine Park Landfill	Well ID	H076
Date Drilled	07-22-2020	Responsible Person	Russell Clarke
Approved Drill Depth (mBGL)	31	Well Casing Diameter (mm)	225

WELL COMPLETION DETAIL

Ground/Liner Level ↓		Length of Rise 1
Well Seal Length (m) 4	↑ W E L L S E A L ↓	Length of Plain Pipe (m) 5
Length of Gravel Above Last Perforation (m) 1		↖ Plastic Seal Yes
Length of Gravel Below Last Perforation (m) 26	↑ 0 0 0 0 0 0 0 0 0 ↓ END CAP	Length of Perforated Pipe (m) 26

WELL COMPLETION SUMMARY

Depths are measurements of Metres Below Ground Level (mBGL) - Ground Level = 0

Completed Drilling Depth (mBGL)	31	Completed Well Casing Depth (m)	31
Well Type	Gas	Location Left Clean	Yes

Well Seal Type	Bentonite	Plastic Seal Type	Bag
Well Casing Rating	16	End Cap Type	Butt Welded
Plain Pipe Start Depth (mBGL)	0	Plain Pipe End Depth (mBGL)	5
Perf Pipe Start Depth (mBGL)	5	Perf Pipe End Depth (mBGL)	31
Well Seal Start Depth (mBGL)	0	Well Seal End Depth (mBGL)	4

WASTE STREAM

Interval Start (mBGL)	Interval End (mBGL)	Waste Stream	Other
0	3.5	Capping Material	
3.5	6	Household	
6	9	Household	
9	12	Household	
12	15	Household	
15	18	Household	
18	21	Household	
21	24	Household	
24	27	Household	
27	30	Household	
30	31	Household	

PHOTO COMPLETE WELL



Created on July 22 at 10:30 AM (AEST). Last updated by [Coghill, Phil](#) on July 23 at 9:28 AM (AEST). Owned by [Mitchell Simon](#).