


Job Number	Date Drilled	Well ID	Drilling Team/Contractor
11677-MRL Red	2019-05-15	U284	Civil Group Andy
Well Type		Responsible Person	Location
Gas		Leigh Brown	Melbourne Regional Landfi
Well Completion Detail		Approved Drill Depth (mBGL)	Well Casing Diameter (mm)
		30	225
Length of Riser (m)		Waste Stream and Comments	
Ground/Liner Level ↓		0m - 0.5m - clay/NDCR	
Well Seal Length (m)		0.5m - 2m - dry rubbish	
3.5		2m - 4m - dry sand / rubbish	
		4m - 8m - damp rubbish	
		8m - 12m - wet rubbish / timber	
		12m - 16m - wet rubbish	
		16m - 20m - dark wet rubbish / rubble / green waste	
		20m - 24m - dark wet rubbish	
		24m - 28m - black wet rubbish / dirt	
		28m - 30m - black wet rubbish	
Length of Gravel Above Last Perforation (m)		Plastic Seal (Yes/No)	
0.5		yes	
Length of Gravel Below Last Perforation (m)		Length of Perforated Pipe (m)	
26		26	
End Cap			
Well Completion Summary			
Depths are Measurements of Metres Below Ground Level (mBGL) - Ground Level = 0			
Plain Pipe Start Depth (mBGL)	0	Completed Drilling Depth (mBGL)	Well Seal Type
Plain Pipe End Depth (mBGL)	4	30	Clay/Bentonite
Perf Pipe Start Depth (mBGL)	4	Completed Well Casing Depth (m)	Plastic Seal Type
Perf Pipe End Depth (mBGL)	30	30	Bag
Well Seal Start Depth (mBGL)	0	Well Casing Rating (PN)	End Cap Type
Well Seal End Depth (mBGL)	3.5	11	Butt-Welded
Gravel Start Depth (mBGL)	3.5	Location Left Clean (Yes/No)	Responsible Person Sign Off
Gravel End Depth (mBGL)	30	Yes	

Photo - Take Photo of Completed Well

