11751

2019

2019-07-23 02-58 PM Leigh Brown



Job Number		Date Drilled	Well ID	Drilling Team/Contractor
11751-MRL LF 2019-07		7-23	3B-004 / 3-489	Civil group andy
Well Type			Responsible Person	Location
Gas			Leigh Brown	Melbourne Regional Landfi
Well Completion Detail			Approved Drill Depth (mBGL)	Well Casing Diameter (mm)
Length of Riser (m)			10	225
		Length of Riser (III)	Waste Stream	and Comments
Ground/Liner Level ↓		2	0m - 0.6m - clay cap / dirt	
		Plain Pipe Length (m)	0.6m - 2.7m - dry rubbish	/ fabrics
Well Seal Length (m)			2.7m - 4.6m - dry rubbish	
_	P L		4.6m - 6.8m - damp rubbish / carpet	
3		4	6.8m - 8.7m - damp rubbish / tree branches	
3 TABLE STATES	N		8.7m - 10m - damp rubbish / fabrics / plastics	
	P I			
	P E			
	2			
Length of Gravel Above	N	₹Plastic Seal (Yes/No)		
Last Perforation (m)	Javen			
1	0	Yes		
	0			
	0			
	0			
	0			
	0			
Length of Gravel Below Last Perforation	0			
	0	Length of Perforated Pipe (m)		
Below Last Perforation (m)	0			
6	0	6		
	0			
	0			
	0			
	0			
	0			
		+		
End Cap			Completion Summary	
Depths are Measurements of Metres Below Ground Level (mBGL) - Ground Level = 0				
Plain Pipe Start Depth (mBGL)		0	Completed Drilling Depth (mBGL)	Well Seal Type
Plain Pipe End Depth (mBGL)		4	10	Clay/Bentonite
Perf Pipe Start Depth (mBGL)		4	Completed Well Casing Depth (m)	Plastic Seal Type
Perf Pipe End Depth (mBGL)		10	10	Disc
Well Seal Start Depth (mBGL)		0	Well Casing Rating (PN)	End Cap Type
Well Seal End Depth (mBGL)		3	16	Butt-Welded
Gravel Start Depth (mBGL)		3	Location Left Clean (Yes/No)	Responsible Person Sign Off
Gravel End Depth (mBGL)		10	Yes	Por



Photo - Take Photo of Completed Well

