

Job Number	Date Drilled	Well ID	Drilling Team/Contractor
11751-MRL LF	2019-07-25	3B-010/ 3-500	A. Williams/ J. Hunt
Well Type		Responsible Person	Location
Gas		Jaydyn Hunt	Melbourne Regional Landfill
Well Completion Detail		Approved Drill Depth (mBGL)	Well Casing Diameter (mm)
		32	225
		Waste Stream and Comments	
Ground/Liner Level ↓	2	0-1m Dry capping	
Well Seal Length (m)	P L A I N P I P E	Plain Pipe Length (m)	1-4m Damp General waste
			4-7m Damp construction waste
			7-10m Damp construction waste + wire
			10-13m Damp general waste
			13-15m Damp construction waste
			15-18m Damp construction waste with a mattress
			18-21m Damp General waste
			21-24m Damp black rubbish
			24-27m Damp rubbish + rope an wire
			27-31m Damp construction waste
Length of Gravel Above Last Perforation (m)		Plastic Seal (Yes/No)	
1	Yes	Only drilling to 31m as that's maximum depth for th Rig.	
Length of Gravel Below Last Perforation (m)	0 0 0 0 0 0 0 0 0 0	Length of Perforated Pipe (m)	27
27	27		

Photo - Take Photo of Completed Well

