

Drill Log #2755

Site	Erskine Park Landfill	Well ID	G15
Date Drilled	06-11-2020	Responsible Person	
Approved Drill Depth (mBGL)	30	Well Casing Diameter (mm)	225

WELL COMPLETION DETAIL

Ground/Liner Level ↓		Length of Rise 1
Well Seal Length (m) 3.5	↑ W E L L S E A L ↓	Length of Plain Pipe (m) 4
Length of Gravel Above Last Perforation (m) 0.5		↖ Plastic Seal Yes
Length of Gravel Below Last Perforation (m) 26	↑ G R A V E L ↓ END CAP	Length of Perforated Pipe (m) 26

WELL COMPLETION SUMMARY

Depths are measurements of Metres Below Ground Level (mBGL) - Ground Level = 0

Completed Drilling Depth (mBGL)	30	Completed Well Casing Depth (m)	30
Well Type	Gas	Location Left Clean	Yes

Well Seal Type	Clay/Bentonite	Plastic Seal Type	Bag
Well Casing Rating	8	End Cap Type	Butt Welded
Plain Pipe Start Depth (mBGL)	0	Plain Pipe End Depth (mBGL)	4
Perf Pipe Start Depth (mBGL)	4	Perf Pipe End Depth (mBGL)	30
Well Seal Start Depth (mBGL)	0	Well Seal End Depth (mBGL)	3.5

WASTE STREAM

Interval Start (mBGL)	Interval End (mBGL)	Waste Stream	Other
2	10	Household	

PHOTO COMPLETE WELL

