

Site/Location	Erskine Park Landfill
Date	26/06/2020
Project Reference	#4862_2
Customer Representative	Paul Antony

Well ID	Easting	Northing	Proposed Drill Depth (mBGL)	Approved Drill Depth (mBGL)
73	295251.49	6255622.17	10.90	18.20
75	295440.26	6255648.17	10.20	12.50
79	295446.54	6255971.34	10.90	11.80
81	295257.11	6255937.29	7.40	10.50
72A	295221.90	6255637.74	27.30	33.00
74A	295285.95	6255639.95	27.30	30.20
75A	295400.53	6255675.01	20.70	31.00
77A	295474.84	6255698.91	18.70	27.00
78A	295478.25	6255946.18	11.10	22.00
80A	295416.41	6255970.46	11.10	21.00
82A	295225.15	6255897.97	17.90	31.50
83A	295196.54	6255887.38	17.90	31.50

Approval Requirements/Notes

1. Datum/Coordinate System used	AMG 56
2. A minimum of 3m stand off from base of landfill required	
3. Confirm wells are not positioned in any hazardous waste/asbestos locations	
4. Confirm wells are not positioned in the vicinity of any utilities/services	
By signing below, I confirm the the Approved Drill Depths provided have been confirmed as accurate and checked against Approval Requirements	
Customer Representative Approval Signature	

26-7-2020